

Bluff Street Bridge Construction Progress

July 9, 2013

Work Performed In The Past Three Weeks (June 17th to July 5th):

During the week of June 17, 2013 the Contractor, Thibeault Corporation of NE (Thibeault):


- Installed a Precast Concrete Headwall on the drainage outlet pipe West of the bridge.
- Installed 45-degree elbow and Twenty-Eight feet of the proposed 24" water line.
- Modified and made repairs to water diversion structures.
- Installed the revised detour plan as requested by the Town of Salem.
- Concrete Systems Inc completed fabrication of the precast concrete rigid frame bridge.

During the weeks of June 24, 2013, Thibeault:

- Installed Eight feet of the proposed 24" raw water transmission line.
- Completely reconstructed the water diversion structure to bypass the existing culvert.
- The contractor had a contract required project shut down at noon on July 3rd through July 5th.



Excavation for the 24" water transmission line



Precasters Installing Rebar for a Concrete Headwall



Contractor's work area flooded by high water levels

Work To Be Performed In The Upcoming Two Weeks (July 8th to July 19th):

- Complete installation of the underground 24" raw water transmission line.
- Begin Construction of cast-in-place concrete bridge foundation.