



North Main Street Bridge Replacement Bi-weekly Progress Report November 15, 2010

This report identifies work associated with the construction efforts being advanced toward the replacement of the North Main Street Bridge over Widow Harris Brook. Below is a summary of work that the contractor, George R. Cairns and Sons, Inc. completed during the weeks of **November 1 – November 12, 2010.**

Week 1- Week of 11/01. Contractor:

- Formed and cast concrete railings.
- Completed 16" watermain and backfilled and placed Class B Rip-Rap.
- Completed drainage system installation.
- Preparation of Roadway Base including installation of gravels.



Contractor installing rebar and decorative formwork for cast-in-place concrete railing.

Week 2 – Week of 11/08. Contractor:

- Final placement of gravels.
- Base course pavement.
- Final concrete railing placement.
- Installation of guardrail.



Contractor placing final concrete railing section.

Anticipated Work Efforts for Next Two Weeks.

- Installation of curbing.
- Final paving and striping.
- Final grading.
- Site clean-up.