



North Main Street Bridge Replacement Bi-weekly Progress Report December 3, 2010

This report identifies work associated with the construction efforts being advanced toward the replacement of the North Main Street Bridge over Widow Harris Brook. Below is a summary of work that the contractor, George R. Cairns and Sons, Inc. completed during the weeks of **November 14 – November 27, 2010**.

Week 1- Week of 11/14. Contractor:

- Completed concrete railing.
- Installed final gravel quantities and graded.
- Installed curbing and guardrail.
- Grinding of pavement, placement of sidewalk and wearing course pavements.



Final pavement on roadway and sidewalk.



Week 2 – Week of 11/08. Contractor:

- Striped roadway.
- Installed shoulder gravel and loam, seeded loam.
- Installation final guardrail section.
- Opened roadway.



Subcontractor stripping roadway.

Anticipated Work Efforts for Next Two Weeks.

- Installation of hand rail along top of Concrete railing.
- Completion of punchlist items.
- Project close-out.