

Cluff Crossing over Policy Brook Bi-Weekly Progress Report August 14, 2009

This report identifies work associated with the Cluff Crossing bridge project. Below is a summary of work that the contractor, J Parker, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

Last 2 Weeks

- Continued work by Fairpoint to move utilities off of existing poles.
- Completion of excavation for new box culvert and temporary diversion pipe



- Existing corrugated metal arch pipe has been removed (the pipe is now completely gone)

- Existing gas line has been exposed and supported across the excavation



- The new water line gate valve on the east side was installed at night on August 20th

Next 2 Weeks

- Removal of remaining utility poles by National Grid
- Installation of water diversion (bypass pipe)
- Installation of new water line across the brook
- Begin preparation for placement of pre-cast box and wing wall footings