

Bluff Street Extension Bridge Construction Progress

October 18, 2019

The following work was completed during the week of October 7, 2019 by Busby Construction:

- Maintained erosion control measures.
- Installed the new bridge structure and wingwalls.
- Grouted all joints of the new bridge.
- Installed waterproofing membrane on vertical walls of the new bridge.

The following work was completed during the week of October 14, 2019 by Busby Construction:

- Maintained erosion control measures.
- Backfilled behind the new bridge and wingwalls.
- Started the removal of the cofferdam.
- Started the installation of stone fill on upstream and downstream side of the new bridge.



Starting the Installation of the New Bridge



New Bridge Partially Installed



New Bridge Nearly Complete



Removing Temporary Cofferdams

Anticipated work for the upcoming two weeks (October 21th to November 1st):

- Complete the removal of the cofferdam and water diversion culvert.
- Install the new bridge deck.
- Install waterproofing membrane over the new bridge deck.
- Complete backfilling behind the new bridge deck.