

**Pond Street / Sand Hill Road Reconstruction Project**  
**Bi-Weekly Progress Report**  
**October 22, 2013**

This report identifies the work on the Pond Street / Sand Hill Road project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Water system work is complete along Sand Hill Road. All services have been hooked up and temporary water system has been removed.
- Drainage system pipe work is complete along Sand Hill Road.
- Cleanup and shoulder work continues along Pond Street has been on-going. Pond Street is nearing completion and is ready for a final punch list.



**Restoration of shoulders and loam work adjacent to the stone tower by Copper Beech**



**Excavation and replacement of gravels at Hampshire Road and Sand Hill Road Intersection**

**Next Two (2) Weeks**

- All work along Pond Street will be completed and punch list work will be addressed.
- Intersection reconstruction at Hampshire Street and Sand Hill Road will be completed.
- All roadway earthwork and first course paving operations will be completed on Sand Hill Road and Hampshire Street.
- Shoulder clean up, loam work, and driveway reconstruction on Sand Hill Road will begin.
- All drainage, water and sewer castings on Sand Hill Road will be adjusted to final grade in preparation for final paving.