

**Pumping Station Road & Christine Lane  
Reconstruction Project  
Bi-Weekly Progress Report  
July 6, 2012**

This report identifies the work on the Pumping Station Road and Christine Lane project that Busby Construction Co. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Project to Date**

- Water Main installation on Pumping Station Road is 75% complete.
- Christine Lane drainage improvements have been completed.
- Christine Lane roadway has been reclaimed, shaped, and paved with binder course paving.
- Christine Lane shoulder work, driveway binder, roadway clean up has been completed, and the contractor has demobilized.



**6/12/12 – Water main installation on Pumping Station Road near N. Policy Street.**



**7/03/12 – Binder course paving on Christine Lane**

**Next Two (2) Weeks**

- Christine Lane is expected to be complete inclusive of final roadway paving and final driveway paving.
- Pumping Station Road water main installation is expected to be completed.
- Pumping Station Road drainage improvements are expected to be completed.
- Pumping Station roadway will be reclaimed and profile adjustments will be made.