

**Cluff Road Reconstruction Project**  
**Bi-Weekly Progress Report**  
**April 26, 2010**

This report identifies the work on the Cluff Road project that Continental Paving has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Complete removal of trees and bushes/shrubs
- Completed conducting test pits in preparation of drainage installation



**Next Two (2) Weeks**

- Complete installation of erosion control measures (hay bales and silt fence)
- Complete removal of stumps.
- Begin stripping and stockpiling of loam
- Begin slope work in anticipation of roadway work
- Begin installation of storm drain system. This work will begin with the installation of the outlet, catch basins and associated piping at the Lawrence Road end of the project and proceeding toward Castle Ridge.