

Southern New Hampshire Regional Water Project – Pressure Reducing Valve Stations
Bi-Weekly Progress Report
January 16, 2020

This report identifies work on the Pressure Reducing Valve (PRV) Stations Project that Northeast Earth Mechanics, Inc. has completed in the last two weeks and anticipates progressing during the next two weeks. Project work will take place adjacent to, but off the roadway at two sites along Route 28. Travel on Rockingham Road (NH Route 28) should not be impacted during construction. Thank you for your patience during construction.

Last Two Weeks

- Northland Road Site:
 - Building walls have been placed and set. Exterior drain piping and dry well were installed. Plumbing piping has begun.
- Rail Trail Site:
 - Site has been tented and a hot air furnace started to allow for installation of masonry block walls in a weather protected environment.



Drain Pipe being Installed at Northland Rd



Dry Well Installation at Northland Road



Reinforcing Bars in the Walls at Rail Trail



Erecting Masonry Block Walls at Rail Trail

Next Two Weeks

- Tenting and scaffolding will remain erected at the Rail Trail site until placement of exterior masonry block walls is complete. Wood trusses are scheduled for delivery at both the Northland Road and Rail Trail sites with installation of the trusses set to begin shortly thereafter. Material deliveries to both sites will continue.

Construction Hotline: 508-404-3919
(for general inquiries, questions and complaints)