

**Southern New Hampshire Regional Water Project – Pressure Reducing Valve Stations  
Bi-Weekly Progress Report  
March 5, 2020**

This report identifies work on the Pressure Reducing Valve (PRV) Stations Project that Northeast Earth Mechanics, Inc. has completed in the last two weeks and anticipates progressing during the next two weeks. Project work will take place adjacent to, but off the roadway at two sites along Route 28. Travel on Rockingham Road (NH Route 28) should not be impacted during construction. Thank you for your patience during construction.

**Last Two Weeks**

- Northland Road Site:
  - Several courses of interior CMU block above the slab-on-grade floor were installed. Installation of the siding system has begun.
- Rail Trail Site:
  - The concrete slab-on-grade has been placed. Exterior electrical work continued.



**Interior CMU Block Being Placed at Northland   Siding System Being Installed at Northland**



**Tie-in to Northland Road Transformer**

**Concrete Slab-on-grade at Rail Trail**

**Next Two Weeks**

- Metal roofing installation to begin at Northland Road. Interior painting will begin at Northland Road, once masonry walls are complete. Installation of siding system will continue at Northland Road and begin at Rail Trail. Material deliveries to both sites will continue.

**Construction Hotline: 508-404-3919**  
(for general inquiries, questions and complaints)