

# North Main Street Bridge Construction Progress

April 14, 2017

**The following work was completed during the week of April 9, 2017 by Michael Hansen Construction Ltd.:**

- Mobilized equipment and personnel to the project site on April 9<sup>th</sup>.
- Cleared the shrubs and constructed a 10' wide temporary access way at the southwest quadrant.
- Installed temporary erosion measures such as silt fence and silt socks.
- Installed turbidity curtains downstream of the bridge.
- Installed riprap to fill the scour hole upstream of the bridge.



Temporary Access Way at Southwest Quadrant  
Looking South



Scour Hole Filled with Riprap – Looking Downstream/East

**Anticipated work for the upcoming two weeks (April 16<sup>th</sup> to April 29<sup>th</sup>):**

- Mount temporary work platform below the bridge.
- Drill and grout reinforcing steel to repair the concrete areas below the bridge.
- Pour new concrete above existing bridge abutments.
- Start upstream headwall concrete repairs.