

Town Farm Road Bridge Construction Progress

April 22, 2016

The following work was completed during the week of April 10, 2016:

- Removed the forms for the concrete brush curbs.
- Applied additional water repellent at the exposed faces of brush curbs and wingwalls.
- Finished installation of waterproofing membrane behind the expansion joints.
- Pavement was removed on the west approach from the bridge area to end of work limits at Town Farm Road and Bluff Street Extension.
- Completed the installation of concrete headwall near the southwest wingwall.
- Installed Drain Manholes and Pipes at Town farm Road.
- Completed backfilling with granular backfill behind both abutments and all wingwalls.

The following work was completed during the week of April 17, 2016:

- Pavement was removed on the east approach from the bridge area to end of work limits.
- Completed the installation of Drain Drop Inlet and Drain Manhole at intersection of Town Farm Road with Bluff Street Extension.
- Completed installation of stone fill at the northwest and southwest wingwalls.
- Completed the installation of stone slope work on the east approach.
- Completed excavation of existing subbase on the west approach.
- Completed the installation of gravel and crushed gravel materials on the west approach.



Ledge Removal for Installation of New Drain Pipes and Structures at Town Farm Rd - Looking South



Grading and Compacting Gravel and Crushed Gravel Materials at Town Farm Rd/Bluff St Ext – Looking West

Anticipated work for the upcoming two weeks (April 24th to May 7th):

- Complete excavation of existing subbase on the east approach.
- Complete the installation of gravel and crushed gravel materials on the east approach.
- Fine grade the subbase materials.
- Install waterproofing membrane over the bridge.
- Install Bridge Rail.
- Pave bridge and approaches with base and binder courses.