

Town Farm Road Bridge Construction Progress

May 6, 2016

The following work was completed during the week of April 24, 2016:

- Completed excavation of existing subbase on the east approach.
- Completed the installation of gravel and crushed gravel materials on the east approach.
- Installed waterproofing membrane over the bridge.
- Fine graded the west approach to the bridge.

The following work was completed during the week of May 1, 2016:

- Fine graded the east approach to the bridge.
- Paved the base and binder asphalt courses.
- Installed bridge rail.
- Installed granite curb on each quadrant of the bridge.
- Constructed ditch lines and dressed up the roadway side slopes with loam.



Building East Approach to the Bridge - Looking West Towards the Bridge



Paving Base Asphalt Course – Looking East Towards the Bridge

Scheduled work for the upcoming two weeks (May 8th to May 21st):

- Install approach guardrail.
- Install expansion joints at each end of the bridge.
- Pave wearing course on entire project limits.
- Install permanent traffic and street signs.
- Hydroseed roadway side slopes and remove silt fence and compost socks.
- Stripping of the pavement.
- Project clean up and open the bridge to traffic.