

# Town Farm Road Bridge Construction Progress

November 20, 2015

**The following work was completed during the week of November 8, 2015 by E.D. Swett, Inc.:**

- Installed dewatering sedimentation basin.
- Excavated inside the cofferdams for the new east abutment.
- Dewatered the east abutment excavation area.
- Installed the structural fill wrapped with geotextile fabric at the subbase of the new east abutment.

**The following work was completed during the week of November 15, 2015 by E.D. Swett, Inc.:**

- Excavated inside the cofferdams for the new west abutment.
- Dewatered the west abutment excavation area.
- Installed the structural fill at the subbase of the new west abutment.
- Installed the forms and reinforcing steel at the new east abutment footing.
- Poured the new east abutment concrete footing.



Excavating at West Abutment  
Looking East



Placing East Abutment Footing  
Looking Upstream/North

**Anticipated work for the upcoming two weeks (November 22<sup>nd</sup> to December 5<sup>th</sup>):**

- Install the forms and reinforcing steel at the new west abutment footing.
- Pour the new west abutment concrete footing.
- Start forming and installing the reinforcing steel for the new east abutment stem wall.