

Town Farm Road Bridge Construction Progress

December 18, 2015

The following work was completed during the week of December 6, 2015 by E.D. Swett, Inc.:

- Poured the new east abutment wall.
- Backfilled the new west abutment footing.
- Installed the forms and reinforcing steel for the new west abutment wall.

The following work was completed during the week of December 13, 2015 by E.D. Swett, Inc.:

- Poured the new west abutment wall.
- Removed the forms from the new east abutment wall.
- Started forming and installing the reinforcing steel for the new east abutment wingwalls.



**Pouring Concrete for the New East Abutment Wall
Looking North/Upstream**



**Tying Reinforcing Steel for the New West Abutment
Wall - Looking South/Downstream**

Anticipated work for the upcoming two weeks (December 20th to January 2nd):

- Pour the new east abutment wingwalls.
- Remove the forms from the new west abutment wall.
- Install the forms and reinforcing steel for the new west abutment wingwalls.
- Pour the new west abutment wingwalls.