

## **Shannon Road Bridge Construction Progress**

**July 2, 2014**

### **Work Performed The Past Two Weeks (June 16<sup>th</sup> to June 27<sup>th</sup>):**

During the week of June 16, 2014, the Contractor, Busby Construction Company, Inc. (Busby):

- Closed the road and implemented detour.
- Erosion control, dewatering and sediment controls installed.
- Cleared trees and removed guardrail.
- Installed water diversion.

During the week of June 23, 2014, Busby:

- Removed the existing culvert.
- Excavated for the south bridge footing.
- Placed structural fill for the south bridge footing.
- Excavated for the north bridge footing.



Road Closed, Traffic Detoured



Installation of Diversion Pipe (Upstream)



Removal of Culvert



Structural Fill for South Footing

### **Work To Be Performed In The Upcoming Two Weeks (June 30<sup>th</sup> to July 11<sup>th</sup>):**

- Place structural fill for the north bridge footing.
- Install footings and stem walls.
- Channel restoration.
- Set rigid frame and wingwalls.