

## **Shannon Road Bridge Construction Progress**

**July 17, 2014**

### **Work Performed The Past Two Weeks (June 30<sup>th</sup> to July 11<sup>th</sup>):**

During the week of June 30, 2014, the Contractor, Busby Construction Company, Inc. (Busby):

- Excavated for the north footing.
- Placed structural fill for the north bridge footing.
- Installed drainage at the Atkinson Road intersection.

During the week of July 7, 2014, Busby:

- Installed footings and stem walls.
- Backfilled footings.
- Installed footings for wingwalls.
- Restored channel.



Installation of North Footing and Stem Wall



Bridge Footing and Stem Walls Installed



Restoring the Channel



Southwest Wingwall Footing

### **Work To Be Performed In The Upcoming Two Weeks (July 14<sup>th</sup> to July 25<sup>th</sup>):**

- Set rigid frame and wingwalls.
- Backfill rigid frame and wingwalls.
- Remove water diversion pipe.
- Install bridge rail.
- Install remaining drainage improvements.