

Shannon Road Bridge Construction Progress
July 31, 2014

Work Performed The Past Two Weeks (July 14th to July 25th):

During the week of July 14, 2014, the Contractor, Busby Construction Company, Inc. (Busby):

- Set rigid frame and wingwalls.
- Backfilled rigid frame and wingwalls.
- Placed riprap (stone) around bridge.

During the week of July 21, 2014, Busby:

- Removed water diversion pipe.
- Constructed forms for bridge rail.
- Installed drainage improvements north of the bridge.
- Began drainage improvements south of the bridge.



Setting First Bridge Member



Bridge and Wingwall Installed



Water Diversion Removed, Stream Restored



Bridge Rail Rebar

Work To Be Performed In The Upcoming Two Weeks (July 28th to August 8th):

- Complete installation of drainage improvements.
- Reclaim existing roadway.
- Install bridge rail.
- Place concrete bridge deck.
- Pave roadway.