



South Policy Street Bridge Replacement Bi-weekly Progress Report July 8, 2011

This report provides a summary of work associated with the construction efforts being advanced toward the replacement of the South Policy Street Bridge over Porcupine Brook. Below is a summary of work that the contractor, Deloury Construction Company, Inc. (DCC) completed during the weeks of **June 20 – July 8, 2011**.

Weeks 1 & 2. Concrete barriers were installed at south project limit near MacGregor Road and signs and barricade were installed at north project limit. Contractor worked primarily on the clearing of areas adjacent to the road and bridge work and removing guardrail. They installed silt fence to contain the cleared areas. They also began working on the parking area behind the building adjacent to the bridge. Work in this area included excavation and bush transplanting. Concrete drain pipe and corrugated steel pipe were delivered to site.





Week 3. Contractor worked on gravel placement in the parking area behind building adjacent to bridge. They also worked filling sand bags for use in diverting the water in Porcupine Brook during construction of the new bridge. They installed a temporary silt boom downstream of the bridge across Porcupine Brook to control any sediment escaping the work zone. The Gas Company was also on site working on the relocation of the 8" gas main.



The Contractor also began of the Water Diversion system. Sand bag placement, excavation and pipe installation were underway. A temporary support for the gas line was constructed.





Upcoming work: The Contractor is expected to complete the water diversion system within the next few days and then begin demolition of the existing bridge, excavate for the foundations of the new bridge and begin constructing the new drain pipe and drainage structures. The Gas Company is expected to continue working on the gas main relocation and complete the week of July 15.