

## **Lawrence Road over Spicket River Bi-Weekly Progress Report June 1, 2010**

This report identifies work associated with the Lawrence Road bridge project. Below is a summary of work that the contractor, MAS Building & Bridge, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

### **Last 2 Weeks**

- Performed clearing and grubbing operation
- Installed 12" watermain in front of proposed retaining wall
- Drove piles for the east abutment



Clearing operation





Excavation of existing pavement



Installation of watermain





Pile driving

### **Next 2 Weeks**

- Continue installing piles for the west abutment
- Begin forming the new bridge abutments
- Install sheeting for the construction of the retaining wall on the west approach
- Begin excavation for the retaining wall