

Lawrence Road over Spicket River Bi-Weekly Progress Report July 12, 2010

This report identifies work associated with the Lawrence Road bridge project. Below is a summary of work that the contractor, MAS Building & Bridge, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

Last 2 Weeks

- Demo existing bridge (abutments, deck and overflow pipe)
- Excavate channel to proposed grades
- Place fill around new abutments
- Place fabric and rip rap in front of new abutments



Demo existing bridge



Demo existing bridge



Place rip rap at west abutment

Next 2 Weeks

- Dewater area in front of proposed retaining wall using wellpoints
- Construct retaining wall
- Construct wingwalls, if time allows