

Lawrence Road over Spicket River Bi-Weekly Progress Report July 26, 2010

This report identifies work associated with the Lawrence Road bridge project. Below is a summary of work that the contractor, MAS Building & Bridge, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

Last 2 Weeks

- Excavated at, in front of and behind proposed MSE retaining wall
- Installed wellpoint system for dewatering at MSE wall
- Constructed concrete leveling pad for the MSE wall
- Installed structural fill for the MSE wall as a foundation



Installing wellpoints



Forming the MSE wall leveling pad



Pouring the MSE wall leveling pad

Next 2 Weeks

- Construct MSE retaining wall
- Place backfill, geotextile and underdrain for MSE wall
- Place concrete box beams on new abutments
- Grout/assemble box beams