

Lawrence Road over Spicket River Bi-Weekly Progress Report August 9, 2010

This report identifies work associated with the Lawrence Road bridge project. Below is a summary of work that the contractor, MAS Building & Bridge, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

Last 2 Weeks

- Constructed, backfilled and compacted MSE (mechanically stabilized earth) wall
- Graded and placed rip rap in front of MSE wall
- Set concrete box beams on new abutments
- Grouted box beams



Installing MSE retaining wall



Placing rip rap in front of MSE retaining wall



Setting first concrete box beam



Setting box beam

Next 2 Weeks

- Remove sheeting in front of MSE wall
- Forms and pour concrete curbs
- Form and pour concrete wingwalls