

Lawrence Road over Spicket River Bi-Weekly Progress Report October 4, 2010

This report identifies work associated with the Lawrence Road bridge project. Below is a summary of work that the contractor, MAS Building & Bridge, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

Last 2 Weeks

- Constructed concrete bridge curbs
- Constructed concrete wingwall copings
- Place roadway gravel on both approaches
- Construct gravel driveways



Pour bridge curb



Reconstruct road on east side of bridge



Fine grade road

Next 2 Weeks

- Pave road and bridge
- Place waterproofing membrane on bridge
- Install curbing
- Install guardrail
- Grade side slopes