



## Emerson Way Bridge Replacement Bi-weekly Progress Report November 5, 2010

This report identifies work associated with the construction efforts being advanced toward the replacement of the Emerson Way Bridge over Widow Harris Brook. Below is a summary of work that the contractor, George R. Cairns and Sons, Inc. completed during the weeks of **October 18 – October 29, 2010.**

### **Week 1 – Week of 10/18.** Contractor:

- Removal of eastern pavement.
- Placement of bank run gravel subbase materials.

### **Week 2– Week of 10/25.** Contractor:

- Dewatered workzone.
- Placed eastern two wings.
- Installed Membrane on vertical joints.
- Placed structural backfill.
- Grouted joints in pre-cast box.



Contractor placing structural backfill along bridge sides and footings.



**Anticipated Work Efforts for Next Two Weeks.**

- Complete placement of granular backfill.
- Begin construction of new 8" water main.