

## **Cluff Crossing over Policy Brook Bi-Weekly Progress Report November 2, 2009**

This report identifies work associated with the Cluff Crossing bridge project. Below is a summary of work that the contractor, J Parker, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

### **Last 2 Weeks**

- Place gravels for roadbed. Compact and fine grade.
- Pave base and binder pavement.
- Begin construction of concrete bridge rail.
- Install granite curbing.



**Base Course Paving Operation**



Setting Bridge Rail Formwork



Setting Granite Curbing

### Next 2 Weeks

- Construct sidewalk.
- Grade side slopes.
- Install guardrail.
- Finish concrete bridge rail.
- Final pave road and sidewalk.
- Paint road line markings