

# Bluff Street Extension Bridge Construction Progress

September 6, 2019

## The following work was completed during the week of August 26, 2019 by Busby Construction:

- Closed the bridge and detoured traffic on August 26<sup>th</sup>.
- Mobilized equipment and personnel to the project site.
- Completed removal of roadway and bridge guardrail.
- Installed erosion control measures.
- Cleared overgrown vegetation surrounding the bridge.

## The following work was completed during the week of September 2, 2019 by Busby Construction:

- Installed the sedimentation basin.
- Started excavation on the east approach.
- Installed two sump pumps within the excavation area.



Sedimentation Basin – East Roadway Approach

## Anticipated work for the upcoming two weeks (September 9<sup>th</sup> to September 20<sup>th</sup>):

- Start existing bridge removal.
- Bypass the stream to water diversion structure.
- Install turbidity barrier.
- Install steel sheeting cofferdam.
- Continue with bridge excavation.