

Bluff Street Extension Bridge Construction Progress

September 20, 2019

The following work was completed during the week of September 9, 2019 by Busby Construction:

- Maintained erosion control measures.
- Continued excavation for the new bridge structure.
- Maintained sump pumps inside the excavation area.
- Bypassed the stream to the water diversion structure.
- Started offsite at Michie Corp the fabrication of the new precast concrete bridge.

The following work was completed during the week of September 16, 2019 by Busby Construction:

- Installed steel sheeting cofferdam.
- Installed stone fill on the downstream side of the crossing.
- Continued excavation for the new bridge.
- Continued offsite at Michie Corp the fabrication of the new precast concrete bridge.



Fabricating the New Bridge at Michie Corp Precast Plant



**Completed Bridge Segment at Michie Corp Precast Plant
Ready to be Trucked to the Site**



**Building the "Wall" Which will be Removed Once the
Bridge is Build**



The "Wall" Nearly Complete

Anticipated work for the upcoming two weeks (September 23rd to October 4th):

- Complete bridge excavation.
- Remove existing bridge culverts and concrete headwalls.
- Prepare subbase for the installation of the new bridge.
- Start installation of the new bridge and wingwalls.