

**Town Farm Road Improvements Project
Bi-Weekly Progress Report
June 3 – June 14, 2019**

This report identifies the work on the Town Farm Road project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks. Roads will remain open, expect delays. Officers will help you pass through the work zones. Thank you for your patience during the construction process.

- Mobilized equipment and set up construction signs.
- Tree removal where needed.
- Began drainage work, including headwalls, catch basins and pipe installation.



Town Farm Road



Ensuring accuracy



Emphasis on safety



A surprise in the pipe trench

Next Two (2) Weeks

- Continue installation of drainage improvements between #1 and #8 Town Farm Road.
- Set new utility poles.
- Complete cuts and fills and widenings on Town Farm Road and MacMillan Avenue.
- Install select materials and prepare to pave Town Farm Road (West) and MacMillan Avenue.