

**Town Farm Road Improvements Project
Bi-Weekly Progress Report
September 23, 2019**

This report identifies the work on the Town Farm Road project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks. Roads will remain open, expect delays. Officers will help you pass through the work zones. Thank you for your patience during the construction process.

Work Completed on Town Farm Road

- Full depth excavation and placement of gravel is complete.
- Binder pavement is complete.
- Roadside grading has started.



Grading roadside to match new pavement.



Grading ditches to drain into new catch basins.



New ditch and stone wall.



Applying loam to slopes.

Next Two (2) Weeks

- Raise manhole and catch basin covers to final grade.
- Complete loaming and seeding.
- Final paving, signs, pavement markings, and cleanup.