

**2018 Neighborhood Road  
Reconstruction Project  
Progress Report  
August 6, 2018**

This report identifies the work on the 2018 Neighborhood Road Reconstruction Project for the Captains Dr, Captains Rd, Bonanno Rd, Witch Hazel Rd, Dorion Rd, Pacheco Dr, Coburn St, and Harris Rd neighborhoods. This report provides a general description of work that EJ Paving Company has completed to date and is anticipated to be working on during the next two (2) weeks.

**Project to date**

- Installed First coat of Pavement on Captains Rd
- Patched drain trench on Captains Dr
- Mobilized to Harris Rd
- Conducted road widening on Harris Rd
- Conducted shoulder & side slope earth work activities on Harris Rd



**7/30/18- First coat of pavement being put down on Captains Rd**



**7/31/18- Conducting side slope earth work activities on Harris Rd**

**Next Two (2) Weeks**

- Conduct road grinding and reclaiming on Dorion Rd, Harris Rd, and Pacheco Dr
- Conduct fine grading and paving activities on Dorion Rd, Harris Rd, and Pacheco Dr
- Conduct reclaiming and excavation activities on Witch Hazel Rd