

**2018 Neighborhood Road
Reconstruction Project
Progress Report
August 20, 2018**

This report identifies the work on the 2018 Neighborhood Road Reconstruction Project for the Captains Dr, Captains Rd, Bonnano Rd, Witch Hazel Rd, Dorion Rd, Pacheco Dr, Coburn St, and Harris Rd neighborhoods. This report provides a general description of work that EJ Paving Company has completed to date and is anticipated to be working on during the next two (2) weeks.

Project to date

- Conducted earthwork on Pacheco Dr
- Installed cul de sac on Pacheco Dr
- Move operations to Coburn St, & begin stump removal and shoulder grubbing
- Hydroseed Harris Rd, Captains Rd, Captains Dr, & Pacheco Dr



8/13/18- Cleanup of outfall on Pacheco Dr



8/15/18- Installment of cul de sac on Pacheco Dr

Next Two (2) Weeks

- Conduct road grinding and reclaiming on Dorion Rd, Harris Rd, and Pacheco Dr
- Conduct fine grading and paving activities on Dorion Rd, Harris Rd, and Pacheco Dr
- Conduct reclaiming and excavation activities on Witch Hazel Rd
- Complete earth moving & grinding operations on Coburn St
- Mobilize operations to Bonnano Rd