

Haverhill Road and Klein Drive Reconstruction Project

Bi-Weekly Progress Report

6/9/2017

This report identifies the work on the Haverhill Road and Klein Drive Reconstruction project that Busby Construction Co. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Continue drainage work along Haverhill Road



Drainage Work on Haverhill Road



Drainage Work on Haverhill Road



Ledge Removal on Haverhill Road



Underdrain Installation on Haverhill Road

Next Two (2) Weeks

- Continue drainage work on Haverhill Road
- Start drainage work on Klein Drive