

Haverhill Road Reconstruction Project

Bi-Weekly Progress Report

10/7/2016

This report identifies the work on the Haverhill Road Reconstruction project that Busby Construction Co has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Install Erosion Control Measures
- Construct Drainage Improvements
- Begin Full Depth Reconstruction



Install Erosion Control Measures Throughout the Project Site



Construct Drainage Improvements along Haverhill Road



Install Drainage Structure at the Intersection of Christine and Haverhill Road



Begin Full Depth Reconstruction

Next Two (2) Weeks

- Complete Full Depth Reconstruction
- Pave Binder Course on Roadway and Driveways
- Begin Slope work