

Haverhill Road Reconstruction Project

Bi-Weekly Progress Report

10/21/2016

This report identifies the work on the Haverhill Road Reconstruction project that Busby Construction Co has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Complete Full Depth Reconstruction
- Pave Binder Course on Roadway and Driveways
- Complete Slope work



Full Depth Construction – Grading Gravel near 98 Haverhill Road



Paving of Roadway Binder Course near Christine Lane.



Paving of Drive Apron Binder Course near 100 Haverhill Road



Slope Work near Christine Lane

Next Two (2) Weeks

- Pave Top Course on Roadway and Driveways
- Place Roadway Shoulder Gravel
- Hydro-seed
- Punch list