

**South Shore Road Improvements Project
Bi-Weekly Progress Report
July 5, 2016**

This report identifies the work on the South Shore Rd project that N Granese Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks. Roads will remain open, expect delays. Officers will help you pass through the work zones. Thank you for your patience during the construction process.

Last Two (2) Weeks

- Installed all remaining sewer work and services. All sewer components have been tested.
- Installed all related drain work on South Shore, and Lake Shore Road. This includes Catch Basins, Drain Manholes, Headwalls and underdrain.
- Began restoration of areas that are finished. This includes some loam and seeding.



Installation of 30" headwall at #35 S. Shore



Catch basin installation at #19 S. Shore



Example of upcoming roadway reclamation activities



Installation of inlet headwall at #29 S. Shore

Next Two (2) Weeks

- Utility companies will continue to move wires off poles to be removed.
- Road work activities will begin the week of July 5th and are expected to continue for 2 weeks at which point the road will be ready for the first course of pavement. The roadway will be continually watered to minimize dust during operation.
- The first course of pavement is expected to be completed during the week of July 18th.