

**2016 Neighborhood Road
Reconstruction Project
Progress Report
May 5, 2016**

This report identifies the work on the 2016 Neighborhood Road Reconstruction Project for the Cornwell Court, Windward Terrace, Car-Mar Lane and Walter Palmer Lane neighborhoods. This report provides a general description of work that Busby Construction Company has completed to date and is anticipated to be working on during the next two (2) weeks.

Project to date

- The Contractor has mobilized to the Cornwell Ct job site.
- Tree clearing has been completed on Cornwell Ct, Car-Mar Ln, and Windward Terr
- Drainage improvements have been completed on Cornwell Ct
- Road bed widening activities have been completed on Cornwell Ct
- Binder course paving has been completed on Cornwell Ct



4/22/16 – Road bed widening activities on Cornwell Ct at Pleasant St intersection.



5/5/16 – First layer of paving being placed on Cornwell Ct near address #15.

Next Two (2) Weeks

- Shoulder grading and loaming of disturbed areas and lawns on Cornwell Ct will be completed.
- Driveway aprons will be prepped for paving and the first course of paving will be placed on driveways
- Mailboxes and misc landscape areas shall be reset and reestablished.
- Contractor to mobilize to Walter Palmer Ln and begin drainage installation.