

**2016 Neighborhood Road  
Reconstruction Project  
Progress Report  
June 16, 2016**

This report identifies the work on the 2016 Neighborhood Road Reconstruction Project for the Cornwell Court, Windward Terrace, Car-Mar Lane and Walter Palmer Lane neighborhoods. This report provides a general description of work that Busby Construction Company has completed to date and is anticipated to be working on during the next two (2) weeks.

**Project to date**

- Car-Mar Ln, Walter Palmer Ln, and Windward Terrace earthwork has been completed
- First course of pavement has been placed on the roadways and driveways on Car-Mar Ln, Walter Palmer Ln, and Windward Terrace
- All disturbed areas have been loamed and hydroseeded on Car-Mar Ln, Walter Palmer Ln, and Windward Terrace
- Mic. Items such as mailbox resets, fence resets, and stone wall resets on Car-Mar Ln, Walter Palmer Ln, and Windward Terrace have all been completed.
- Finish course of pavement has been placed on the roadway and driveways on Cornwell Ct



**5/25/16 – Fine Grading operations on Car-Mar Lane at the intersection of Walter Palmer**



**5/26/16 – First course of pavement being placed on Walter Palmer Lane in the cul-de-sac**

**Next Two (2) Weeks**

- Finish course of pavement to be completed on Car-Mar Ln, Walter Palmer Ln, and Windward Terrace
- Complete all touch up activities, gravel edges, gravel driveway matching on Car-Mar Ln, Walter Palmer Ln, and Windward Terrace
- Complete all landscape relocation items, property corner resets and all remaining miscellaneous items for all four roads.
- Complete all punch list items.