

**Main Street Reconstruction Project  
Bi-Weekly Progress Report  
July 23, 2015**

This report identifies the work on the Main Street project that Tropeano Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Finished Pavement Removal
- Completed Full Depth Reconstruction Areas
- Completed Fine Grading and Base Course Paving
- Began Sidewalk Construction



**Pavement Removal Operations Along  
North Policy Street**



**Fine Grading Along Main Street**



**Base Course Paving Along Main Street**



**Full Depth Reconstruction along North  
Policy Street**

**Next Two (2) Weeks**

- Begin Curb Installation
- Continue Sidewalk Construction
- Driveway Binder Course Paving