

**North Policy Street Reconstruction Project  
Bi-Weekly Progress Report  
June 25, 2015**

This report identifies the work on the North Policy Street Reconstruction project that American Excavating Corp. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Finished drainage work from the Water Treatment Plant driveway to the northerly end of the project.
- Finished water main work along North Policy Street heading north to the Salem/Windham Town Line.
- Based and Binder course pavement operations from Pumping Station Road to the Water Treatment Plant driveway.



**Fine grading roadway base materials**



**Base course paving**



**Binder course paving**



**Continuation of drainage work on North Policy Street**

**Next Two (2) Weeks**

- Begin installation of berm and paving of driveway aprons
- Full depth reconstruction of the roadway from the Water Treatment Plant driveway to the Windham Town line.
- Continue water main work to the Water Treatment Plant.