

**2014 Neighborhood Road  
Reconstruction Project  
Progress Report  
July 16, 2014**

This report identifies the work on the 2014 Neighborhood Road Reconstruction Project for the Crescent St, Field Ave, Independence Dr, Karen Ln, and Theriault Ave neighborhoods. This report provides a general description of work that Andrews Construction Company has completed to date and is anticipated to be working on during the next two (2) weeks.

**Project to date**

- Theriault Ave and Karen Lane have been completed with the exception of only minor punch list items.
- Crescent St and Crescent Circle have been completed to the first layer of pavement with one additional layer of pavement needed on the road and driveway aprons.
- Field Ave and Lyndale Ave have been reclaimed. All earthmoving operations and drainage installation has been completed.



**6/25/14 – Paving 1<sup>st</sup> layer of pavement on Crescent St. near #23.**



**6/18/14 – Installation of a drainage catch basin on Crescent near #18.**

**Next Two (2) Weeks**

- Drainage work is expected to be started on Independence Drive.
- Field Avenue and Lyndale Avenue are expected to be paved with the first layer of pavement during the week of July 9.
- Field Avenue and Lyndale Avenue shoulder clean up, loaming, and driveway apron reconstruction are expected to be completed.