

**Pond Street / Sand Hill Road Reconstruction Project
Bi-Weekly Progress Report
September 6, 2013**

This report identifies the work on the Pond Street / Sand Hill Road project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- The box culvert near #70 Pond St has been replaced and the roadway reopened to traffic.
- 1st and 2nd paving course on Pond Street has been completed in its entirety. The final two sections of road have been paved between Lawrence Road and Sand Hill Rd and in the vicinity of Copper Beech adjacent to the new box culvert.



Paving along Pond St near Copper Beech



Stone Vaneer being installed on new box culvert near #70 Pond St

Next Two (2) Weeks

- Shoulder work along Pond Street in its entirety will begin. Edges will be cleaned up and graded. Loam and Hydroseed will be applied immediately following.
- All castings for drainage, water and sewer structures will be raised to final grade on Pond Street.
- Curbing will be installed on Pond Street.
- Pond Street will be cleaned up and prepped for the final paving course later in the month.
- Drainage and new water main installation along Sand Hill Rd has begun. The focus of the overall project will shift to Sand Hill Road for the balance of the project.