

**Stiles Road Reconstruction Project
Bi-Weekly Progress Report
June 3, 2013**

This report identifies the work on the Stiles Road project that Continental Paving, Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Installed Temporary Water Main Connection.
- Began installation of Sewer Main along Keewaydin Extension
- Began Drainage Installation



5/22/2013 – Temporary Water Main Connection Near the Triple Culverts adjacent to #85 & #91 Stiles driveway



5/30/2013 – Sewer Installation at Keewaydin Extension adjacent to #103 Stiles driveway.

Next Two (2) Weeks

- Continue installation of the new Drainage System
- Complete Sewer installation on Keewaydin Extension
- Install water main for Keewaydin Extension
- Begin water relocation work at the triple Culverts