

**Stiles Road Reconstruction Project
Bi-Weekly Progress Report
June 17, 2013**

This report identifies the work on the Stiles Road project that Continental Paving, Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed Temporary Water Main Installation
- Installed sewer main lateral along Keewaydin Extension (near # 103 Stiles)
- Began installation of water main lateral along Keewaydin Extension (near # 103 Stiles)
- Continued Drainage Installation



6/5/2013 – Drainage Installation Near #23 Stiles Road



6/9/2013 – Water Installation at Triple Culverts near # 85 & 91 Stiles

Next Two (2) Weeks

- Continue Installation of the new Drainage System
- Complete water main lateral installation on Keewaydin Extension.
- Continue Water Relocation Work at the Triple Culverts adjacent to #85 and #91 Stiles Driveway.