

**Stiles Road Reconstruction Project
Bi-Weekly Progress Report
July 29, 2013**

This report identifies the work on the Stiles Road project that Continental Paving, Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed Installation of the New Drainage System
- Completed Water Main Relocation Work at the Triple Culverts near 93-95 Stiles
- Began Installation of the Triple Culverts near 93-95 Stiles
- Began Water Main Replacement Work North of the Triple Culverts
- Completed Roadway Reclamation Operations North of the Triple Culverts



7/16/2013 – Pavement Reclamation Operations Near #44 Stiles Road



7/22/2013 – Triple Culvert Installation

Next Two (2) Weeks

- Paving Base and Binder Coursed North of the Triple Culverts (from approximately 23 Stiles to 86 Stiles)
- Complete Water Main Replacement Work North of the Triple Culverts
- Complete Installation of the Triple Culverts
- Begin Curbing Installation and Sidewalk Construction.