

**Stiles Road Reconstruction Project
Bi-Weekly Progress Report
August 27, 2013**

This report identifies the work on the Stiles Road project that Continental Paving, Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed Remedial Water Main Work
- Completed Paving Base and Binder Course
- Began Curbing Installation and Started Sidewalk Construction



**8/14/2013 – Granite Curbing Installation
Near #32 Stiles Road**



**8/23/2013 – Roadway Fine Grading Prior
to Paving Near #86 Stiles Road**

Next Two (2) Weeks

- Begin installation of Catch Basin Frames and Grates.
- Complete Curbing Installation and Sidewalk Construction.
- Begin Installation of Cape Cod Berm.
- Begin Slope Work Behind New Sidewalk and Cape Cod Berm.