

**Lawrence Road Reconstruction Project  
Bi-Weekly Progress Report  
July 2, 2012**

This report identifies the work on the Lawrence Road project that C.S.S.I. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Completed installation of new drainage system between Route 28 and the Foss School
- Completed Hydrant relocations and water main work at Pond Street
- Performed pavement reclamation of roadway from approximately Route 28 to #272 Lawrence Road
- 



**6/27/2012 – Reclamation Material Removed and Rehandled Lynch Chiropractic**



**6/28/2012 – Pavement Removal at the Lawrence Road/Pond Street Intersection**

**Next Two (2) Weeks**

- Base course paving of roadway from approximately Route 28 to #272 Lawrence Road
- Base course paving of driveways from approximately Route 28 to #272 Lawrence Road.
- Begin drainage installation from Baldwin Street to Nancy Avenue
- General cleanup and side slope work.