

**Lawrence Road Reconstruction Project
Bi-Weekly Progress Report
July 27, 2012**

This report identifies the work on the Lawrence Road project that C.S.S.I. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed binder course paving of driveways from approximately Route 28 to #272 Lawrence Road.
- Continued drainage installation from Baldwin Street to Nancy Avenue
- Completed granite curb installation at Pond Street end of the project
- Began Cape Cod Berm installation from Rout 28 to the Foss School
- Continued general cleanup and side slope work.



**7/25/2012 – Drainage Installation of
near Ansel Street**



**7/26/2012 – Pavement Reclamation
near Ansel Street**

Next Two (2) Weeks

- Perform reclamation and base course paving of roadway from approximately Mary Queen of Peace Church to #187 Lawrence Road.
- Continue drainage installation from Baldwin Street to Butler Street
- Continue General cleanup and side slope work.
- Hydroseed side slopes from Route 28 to #272 Lawrence Road.