

**Lawrence Road Reconstruction Project
Bi-Weekly Progress Report
September 12, 2012**

This report identifies the work on the Lawrence Road project that C.S.S.I. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Performed reclamation remove/rehandle in anticipation of base course paving from #187 Lawrence Road to Butler Street.
- Installed new drainage from #187 Lawrence Road to Butler Street.
- Continued general cleanup and side slope work.



8/27/2012 – Drainage Installation Near Butler Street



09/07/2012 – Reclamation Remove and Rehandle near Baldwin Street

Next Two (2) Weeks

- Install new drainage at the Pond Street/Lawrence Road intersection.
- Perform base course paving on remaining sections of Lawrence Road.
- Perform base course paving of driveways for remaining driveways.
- Raise drainage structure, sewer structures and water gates to finished grade.
- Install cape cod berm from the box culvert to Butler Street.
- Continue General cleanup and side slope work.