

**Lawrence Road Reconstruction Project
Bi-Weekly Progress Report
October 8, 2012**

This report identifies the work on the Lawrence Road project that C.S.S.I. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Performed base course paving of driveways for remaining driveways.
- Perform tree trimming.
- Completed raising drainage structure, sewer structures and water gates to finished grade.
- Installed cape cod berm on remaining sections of Lawrence Road.
- Continued general cleanup and side slope work.



**10/1/2012 – Stone Veneer At Upstream
Box Culvert Headwall**



**10/02/2012 – Pavement Milling Near
Fire Station**

Next Two (2) Weeks

- Due to weather related delays, Top Course Paving of Lawrence Road is currently scheduled for October 9th.
- Top Course Paving of driveways will follow soon after.
- Continue General cleanup and side slope work.
- Punch list of work to complete the project.